



This certificate is not valid if the serial number has been defaced or altered

30476408

EICR18_3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 1 : DETAILS OF THE CONTRACTOR, CLIENT AND INSTALLATION

DETAILS OF THE CONTRACTOR	(*Where applicable)	DETAILS OF THE CLIENT	DETAILS OF THE INSTALLATION
Registration No: 612553000	Branch No*: 000	Contractor Reference Number (CRN): FT01053 FT	Occupier: Mersea House
Trading Title: SEE Services Limited		Name: LBBD - Mersea House	UPRN: N/A
Address: South Eastern House Unit 1A 62-7, Fowler Road, Hainault Business P, London		Address: London Borough of Barking & Dagenham, Town Hall, 1 Town Square, Barking, Essex,	Address: 104 Harts Lane, Barking, Essex,
Postcode: IG6 3UT	Tel No: 02085026900	Postcode: IG11 7LU	Tel No: N/A

PART 2 : PURPOSE OF THE REPORT

Purpose for which this report is required:
TO ASSIST COMPLIANCE WITH BS 7671

Date(s) when inspection and testing was carried out: 04/10/2024 - 10/10/2024

Records available (651): (✓) Previous inspection report available (651): (✓) Previous report date: 21/04/2022

PART 3 : SUMMARY OF THE CONDITION OF THE INSTALLATION

General condition of the installation (in terms of electrical safety): IN UNSATISFACTORY WORKING ORDER

Description of premises Dwelling: (✓) Commercial: (N/A) Industrial: (N/A) Other (include brief description): (N/A)

Estimated age of electrical installation: (12) years Evidence of additions or alterations: (✓) if Yes, estimated age 7 years Overall assessment of the installation for continued use: ~~Satisfactory~~ / Unsatisfactory** (delete as appropriate)

**An unsatisfactory assessment indicates that dangerous (Code C1) and/or potentially dangerous (Code C2) conditions have been identified (listed in PART 5 of this report) and it is recommended that these are acted upon as a matter of urgency.

PART 4 : DECLARATION

INSPECTION AND TESTING

I/We, being the person responsible for the inspection and testing of the electrical installation (as indicated by my/our signature below), particulars of which are described in PART 6, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations (PART 5) and the attached Schedules, provides an accurate assessment of the condition of the electrical installation taking into account the stated extent and limitations in PART 6 of this report.

Name (capitals) on behalf of the contractor identified in PART 1: PETER KOUSOULOU Signature: [Signature] Date: 10/10/2024

I/We further RECOMMEND, subject to the necessary remedial action being taken, that the installation is inspected and tested by: 30/09/2029 (date)

Give reason for recommendation: TO ASSIST COMPLIANCE WITH BS7671

The proposed date for the next inspection should take into consideration any legislative or licensing requirements and the frequency and quality of maintenance that the installation can reasonably be expected to receive during its intended life. The period should be agreed between relevant parties.

REVIEWED BY THE REGISTERED QUALIFIED SUPERVISOR FOR THE CONTRACTOR

Name (capitals) on behalf of the contractor identified in PART 1: TIM RADFORD Signature: [Signature] Date: 31/10/2024



This certificate is not valid if the serial number has been defaced or altered

30476408

EICR18.3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 5 : OBSERVATIONS

One of the following Codes, as appropriate, has been allocated to each of the observations made below to indicate to the person(s) responsible for the electrical installation the degree of urgency for remedial action:	Code C1 Danger Present Risk of injury. Immediate remedial action required	Code C2 Potentially Dangerous Urgent remedial action required	Code C3 Improvement Recommended	Code FI Further Investigation Required
---	---	---	---	--

Referring to the **Schedule of Items Inspected** (see PART 9), the attached **Schedule of Circuit Details and Test Results** (see PART 11A & 11B), and subject to any **agreed limitations** listed in PART 6 –

No remedial action is required (), OR The following observations are made:

Item No	Observation(s)	Code	Location Reference
(1)	(4.15NO RCD TEST STICKERS ON ANY DB'S)	(C3)	(ALL DB'S)
(2)	(NO RCBO PROTECTION TO MECH RISER LIGHTING)	(C3)	(MECH RISER)
(3)	(NO RCBO PROTECTION TO METERING SPURS & SOCKETS TO ALL FLOORS)	(C2)	(TENANTS RISERS)
(4)	(INCORRECT INFORMATION TO DB SCHEDULES IN ALL DBS)	(C3)	(ALL DB'S)
(5)	(LIFT MOTOR ROOM DATA CAB HAS NO ACCESS LOCKED WITH PAD LOCKS)	(LIM)	(LMR)
(6)	(NO RCBO PROTECTION TO ALL OUTSIDE LIGHTING)	(C3)	(EXTERNAL AREAS)
(7)	(NO TESTING OF NEW FIRE ALARM DBs AS NOT YET COMMISSIONED)	(LIM)	(ELECTRICAL RISERS)
(8)	(OPEN TRUNKING WITH ACCESS TO SINGLE INSULATED CABLES)	(C2)	(LMR)
(9)	(OPEN ACCESS HOLES IN TRUNKING IN LIFT MOTOR ROOM (2X25MM + 2 X 50MM))	(C2)	(LMR)
(10)	(BLANKS MISSING TO DB IN LIFT MOTOR ROOM (2 BLANKS))	(C2)	(LMR)
(11)	(RCD SOCKET IN LIFT MOTOR ROOM BROKEN REQUIRES REPLACING)	(C2)	(LMR)
(12)	(DB CCTV2 IS FED BY A 1.0MM CABLE AND REQUIRES UPGRADING TO 6.0MM)	(C2)	(CCTV ROOM)
(13)	(DB CCTV 1 - CIRCUIT 4 UPS FEED IS FED IN FLEX 1.0MM ON 20AMP MCB CABLE - REQUIRES UPGRADING)	(C2)	(CCTV ROOM)
(14)	(10A SUPPLY TO CCTV2 REQUIRES UPGRADING TO 32A)	(C2)	(CCTV ROOM)
(15)	(NO RCBO PROTECTION TO SOCKET IN CCTV ROOM)	(C3)	(CCTV ROOM)
(16)	(ALL ACCESSED TENANTS RISERS PLEASE REFER TO PDF SHEET 10102)	(C2)	(TENANTS RISERS)
(17)	(UNABLE TO GAIN ACCESS TO TENANTS RISERS - 1-2-3-4-5-6-7-8-9-10-13-23-26-27)	(FI)	(TENANTS RISERS)
(18)	(UNABLE TO GAIN ACCESS TO TENANTS RISERS - 33-35-36-41-43-44-45-46-56-57-60)	(FI)	(TENANTS RISERS)
(19)	(UNABLE TO GAIN ACCESS TO TENANTS RISERS - 61-62-63-67-68-73-75-81-84-93-98)	(FI)	(TENANTS RISERS)
(.....)	(.....)	(.....)	(.....)

Additional pages? (None) State page numbers: (N/A)

Immediate remedial action required for items: (N/A)	Improvement recommended for items: (1,2,4,6,15)
Urgent remedial action required for items: (3,8,9,10,11,12,13,14,16)	Further investigation required for items: (17,18,19)

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

EICR18.3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

Original (to the person ordering the work)

PART 6 : DETAILS AND LIMITATIONS OF THE INSPECTION AND TESTING

The inspection and testing has been carried out in accordance with BS 7671: 2018, as amended to 2024 (date). Cables concealed within trunking and conduits, or cables and conduits concealed under floors, in inaccessible roof spaces and generally within the fabric of the building or underground, have not been visually inspected unless specifically agreed between the Client and the Inspector prior to inspection.

Details of the electrical installation covered by this report: 100 % OF THE LANDLORDS FIXED ELECTRICAL INSTALLATION

(see additional page No. N/A)

Agreed limitations including the reasons, if any, on the inspection and testing (653.2): NO TESTING OF THE NEW FIRE ALARM DBs AS NOT YET COMMISSIONED / NO ACCESS TO DATA HUB CIRCUIT IN LIFT MOTOR ROOM

Agreed with (print name): CLIENT

Extent of sampling: N/A (see additional page No. N/A)

Operational limitations including the reasons: NONE (see additional page No. N/A)

PART 7 : SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

System type and earthing arrangements			Number and type of live conductors			Nature of supply parameters	
TN-C: (N/A)	TN-S: (✓)	TN-C-S: (N/A)	AC 1-phase, 2-wire: (N/A)	2-phase, 3-wire: (N/A)	Nominal voltage between lines, $U^{[1]}$:	(400) V	[1] By enquiry [2] By enquiry or by measurement
TT: (N/A)	IT: (N/A)		3-phase, 3-wire: (N/A)	3-phase, 4-wire: (✓)	Nominal line voltage to Earth, $U_o^{[1]}$:	(230) V	
Supply protective device			DC 2-wire: (N/A)	3-wire: (N/A)	Other: (N/A)	Nominal frequency, $f^{[1]}$:	(50) Hz
BS EN: (88-2)	Type: (gM)	Rated current: (200) A	Confirmation of supply polarity: (✓)		Prospective fault current, $I_{pf}^{[2]*}$:	(7.66) kA	
			Other sources of supply (Schedule of Test Results)		Page No: (N/A)	External earth fault loop impedance, $Z_e^{[2]*}$:	(0.04) Ω

PART 8 : PARTICULARS OF INSTALLATION REFERRED TO IN THIS REPORT

Maximum demand (load): (200) W A (delete as appropriate)	Main protective conductors	Main protective bonding connections	Main switch / Switch-fuse / Circuit-breaker / RCD
Means of Earthing	Earthing conductor: (material Copper)	Water installation pipes: (✓)	Location: (MAIN INTAKE ROOM)
Distributor's facility: (✓)	csa (50) mm ² Connection/continuity verified: (✓)	Gas installation pipes: (✓)	BS EN: (60947-2) Type: () Rating / setting of device: (200) A
Installation earth electrode(s): (N/A)	Main protective bonding conductors: (material Copper)	Structural steel: (N/A)	No. of poles: (4) Current rating: (250) A Voltage rating: (400) V
Earth electrode type - rod(s), tape, etc: (None)	csa (16) mm ² Connection/continuity verified: (✓)	Oil installation pipes: (N/A)	Where an RCD is used as the main switch
Location: (N/A)		Lightning protection: (✓)	RCD rated residual operating current, $I_{\Delta n}$: (N/A) mA RCD Type: (N/A)
Electrode resistance to Earth: (N/A) Ω		Other (state): (N/A)	Rated time delay: (N/A) ms Measured operating time: (N/A) ms
		(N/A)	

*Where the installation is supplied by more than one source, the higher or highest values of prospective fault current, I_{pf} , and external earth fault loop impedance, Z_e , must be recorded.

All fields must be completed. Enter either, as appropriate: '✓' if Acceptable condition; 'N/A' if Not applicable; 'LIM' if a Limitation exists, or Code appropriately: CODE 'C1', 'C2', 'C3' or 'FI' (codes to be recorded in PART 5, with additional comments (where appropriate) on attached numbered sheets)



This certificate is not valid if the serial number has been defaced or altered

30476408

EICR18_3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 9 : SCHEDULE OF ITEMS INSPECTED (enter ✓, N/A or Classification Code C1, C2, C3 or FI, as applicable)

1.0 Intake equipment (visual inspection only)

An outcome against an item in section 1.1, other than access to live parts, should not be used to determine the overall assessment of the installation. Where inadequacies are identified, a cross should be put against the appropriate item and a comment made in Part 5 of this report.

- 1.1 Distributor / supplier intake equipment
 - Service cable (.....✓)
 - Service head (.....✓)
 - Earthing arrangement (.....✓)
 - Meter tails (.....✓)
 - Metering equipment (.....✓)
 - Isolator, where present (.....✓)

Where inadequacies in the intake equipment are encountered, which may result in a dangerous or potentially dangerous situation, the person ordering the work and / or dutyholder must be informed. It is strongly recommended that the person ordering the work informs the appropriate authority.

- 1.2 Consumer's isolator, where present (.....✓)
- 1.3 Consumer's meter tails (.....✓)

2.0 Presence of adequate arrangements for parallel or switched alternative sources

- 2.1 Adequate arrangements where a generating set operates as a switched alternative to the public supply (551.6) (N/A.....)
- 2.2 Adequate arrangements where a generating set operates in parallel with the public supply (551.7) (N/A.....)

3.0 Methods of protection

- 3.1 Automatic disconnection of supply (ADS)
 - Main earthing / bonding arrangement (411.3; Chap. 54) (.....✓)
 - Presence of distributor's earthing arrangement (542.1.2.1; 542.1.2.2), or presence of installation earth electrode arrangement (542.1.2.3) (N/A.....)
 - Adequacy of earthing conductor size (542.3; 543.1.1) (.....✓)
 - Adequacy of earthing conductor connections (542.3.2) (.....✓)
 - Accessibility of earthing conductor connections (543.3.2) (.....✓)
 - Adequacy of main protective bonding conductor sizes (544.1.1) (.....✓)
 - Adequacy and location of main protective bonding conductor connections (544.1.2) (.....✓)

- Accessibility of all protective bonding connections (543.3.2) (.....✓)
- Provision of earthing / bonding labels at all appropriate locations (514.13.1) (.....✓)
- 3.2 FELV - requirements satisfied (411.7) (N/A.....)
- 3.3 Other methods of protection

Where any of the methods listed below are employed, details should be provided on separate sheets

 - Non-conducting location (418.1) (N/A.....)
 - Earth-free local equipotential bonding (418.2) (N/A.....)
 - Electrical separation (413; 418.3) (N/A.....)
 - Double insulation (412) (N/A.....)
 - Reinforced insulation (412) (N/A.....)
 - Provisions where automatic disconnection of supply is not feasible (419) (N/A.....)

4.0 Distribution equipment, including consumer units and distribution boards

- 4.1 Adequacy of working space / accessibility to equipment (132.12; 513.1) (.....✓)
- 4.2 Security of fixing (134.1.1) (.....✓)
- 4.3 Condition of insulation of live parts (416.1) (.....✓)
- 4.4 Adequacy security of barriers or enclosures (416.2.3) (.....✓)
- 4.5 Condition of enclosure(s) in terms of IP rating, etc. (416.2) (.....✓)
- 4.6 Condition of enclosure(s) in terms of fire rating, etc. (421.1.201; 421.1.6; 526.5) (.....✓)
- 4.7 Enclosure not damaged / deteriorated so as to impair safety (651.2) (.....✓)
- 4.8 Presence and effectiveness of obstacles (417.2) (.....✓)
- 4.9 Presence of main switch(es), linked where required (462.1; 462.1.201; 462.2) (.....✓)
- 4.10 Operation of main switch(es) (functional check) (643.10) (.....✓)
- 4.11 Manual operation of circuit-breakers, RCDs and AFDDs to prove functionality (643.10) (.....✓)
- 4.12 Confirmation that integral test button / switch causes RCD(s) to trip when operated (functional check) (643.10) (.....✓)
- 4.13 RCD(s) provided for fault protection - includes RCBOs (411.4.204; 411.4.5; 411.5.2; 531.2) (N/A.....)
- 4.14 RCD(s) provided for additional protection / requirements, where required - includes RCBOs (411.3.3; 415.1) (.....✓)
- 4.15 Presence of RCD six-monthly test notice, where required (514.12.2) (C3.....)

- 4.16 Confirmation that integral test button / switch, where present, causes AFDD to trip when operated (643.10) (N/A.....)
- 4.17 Presence of diagrams, charts or schedules at or near equipment, where required (514.9.1) (.....✓)
- 4.18 Presence of alternative supply warning notice at or near equipment, where required (514.15) (N/A.....)
- 4.19 Presence of next inspection recommendation label, where required (514.12.1) (.....✓)
- 4.20 Presence of other required labelling (please specify) (514) (.....✓)
- 4.21 Compatibility of protective devices, bases and other components; correct type and rating (no signs of unacceptable thermal damage, arcing or overheating) (432; 433; 434) (.....✓)
- 4.22 Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3) (.....✓)
- 4.23 Protection against mechanical damage where cables enter equipment (522.8.1; 522.8.5; 522.8.11) (.....✓)
- 4.24 Protection against electromagnetic effects where cables enter ferromagnetic enclosures (521.5.1) (.....✓)
- 4.25 Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1) (.....✓)

5.0 Distribution circuits

- 5.1 Identification of conductors (514.3) (.....✓)
- 5.2 Cables correctly supported throughout their run (521.10.202; 522.8.5) (.....✓)
- 5.3 Condition of insulation of live parts (416.1) (.....✓)
- 5.4 Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1) (.....✓)
- 5.5 Suitability of containment systems for continued use (including flexible conduit) (522) (.....✓)
- 5.6 Cables correctly terminated in enclosures (526) (.....✓)
- 5.7 Examination of cables for signs of unacceptable thermal or mechanical damage / deterioration (421.1; 522.6) (.....✓)
- 5.8 Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (523) (.....✓)



This certificate is not valid if the serial number has been defaced or altered

30476408

EICR18_3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 9 : SCHEDULE OF ITEMS INSPECTED (enter ✓, N/A or Classification Code C1, C2, C3 or FI, as applicable)

5.9	Adequacy of protective devices; type and rated current for fault protection (411.3)	(.....) ✓	6.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	(.....) ✓	<ul style="list-style-type: none"> *For cables concealed in walls / partitions containing metal parts regardless of depth (522.6.203) (.....) ✓ *For final circuits supplying luminaires within domestic (household) premises (411.3.4) (.....) N/A 		
5.10	Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)	(.....) ✓	6.3	Condition of insulation of live parts (416.1)	(.....) ✓			
5.11	Coordination between conductors and overload protective devices (433.1; 533.2.1)	(.....) ✓	6.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	(.....) ✓	<p>*Older installations designed prior to BS 7671: 2018 may not have required RCDs for additional protection.</p>		
5.12	Cable installation methods / practices with regard to the type and nature of installation and external influences (522)	(.....) ✓	6.5	Suitability of containment systems for continued use (including flexible conduit) (522)	(.....) ✓			
5.13	Where exposed to direct sunlight, cable of a suitable type (522.11.1)	(.....) ✓	6.6	Adequacy of cables for current-carrying capacity with regard to the type and nature of installation (523)	(.....) ✓	6.14	Provision of fire barriers, sealing arrangements and protection against thermal effects (527)	(.....) ✓
5.14	Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) –	(.....) ✓	6.7	Adequacy of protective devices; type and rated current for fault protection (411.3)	(.....) ✓	6.15	Band II cables segregated / separated from Band I cables (528.1)	(.....) ✓
<ul style="list-style-type: none"> Installed in prescribed zones (see Section D. <i>Extent and limitations</i>) (522.6.202) Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D) (522.6.201; 522.6.204) 	(.....) ✓		6.8	Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)	(.....) ✓	6.16	Cables segregated / separated from non-electrical services (528.3)	(.....) ✓
5.15	Provision of fire barriers, sealing arrangements and protection against thermal effects (527)	(.....) ✓	6.9	Co-ordination between conductors and overload protective devices (433.1; 533.2.1)	(.....) ✓	6.17	Termination of cables at enclosures - identify / record numbers and locations of items inspected (526) –	(.....) ✓
5.16	Band II cables segregated / separated from Band I cables (528.1)	(.....) ✓	6.10	Wiring system(s) appropriate for the type and nature of the installation and external influences (522)	(.....) ✓	<ul style="list-style-type: none"> Connection under no undue strain (526.6) (.....) ✓ No basic insulation of a conductor visible outside enclosure (526.8) (.....) ✓ Connections of live conductors adequately enclosed (526.5) (.....) ✓ Adequately connected at point of entry to enclosure (glands, bushes, etc.) (522.8.5) (.....) ✓ 		
5.17	Cables segregated / separated from non-electrical services (528.3)	(.....) ✓	6.11	Where exposed to direct sunlight, cable of a suitable type (522.11.1)	(.....) ✓	6.18	Condition of accessories including socket-outlets, switches and joint boxes (651.2)	(.....) ✓
5.18	Condition of circuit accessories (651.2)	(.....) ✓	6.12	Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) –	(.....) ✓	6.19	Suitability of accessories for external influences (512.2)	(.....) ✓
5.19	Suitability of circuit accessories for external influences (512.2)	(.....) ✓	<ul style="list-style-type: none"> Installed in prescribed zones (see Section D. <i>Extent and limitations</i>) (522.6.202) Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D) (522.6.201; 522.6.204) 	(.....) ✓		6.20	Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)	(.....) ✓
5.20	Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)	(.....) ✓	6.13	Provision of additional protection by RCD having rated residual operating current not exceeding 30 mA –	(.....) ✓	7.0 Isolation and switching		
5.21	Adequacy of connections, including cpcs, within accessories and to fixed and stationary equipment - identify / record numbers and locations of items inspected (526)	(.....) ✓	<ul style="list-style-type: none"> *For all socket-outlets of rating 32 A or less (411.3.3) 	(.....) ✓		7.1	Isolators –	(.....) ✓
5.22	Presence, operation and correct location of appropriate devices for isolation and switching (Chap. 46; 537)	(.....) ✓	<p><i>Additional protection by RCD may not have been provided as a noted exception in certain non-domestic installations covered by indent (ii) of Regulation 411.3.3.</i></p>		<ul style="list-style-type: none"> Presence and condition of appropriate devices (462; 537.2) Acceptable location - state if local or remote from equipment in question (462; 537.2.7) Capable of being secured in the OFF position (462.3) Correct operation verified (643.10) Clearly identified by position and / or durable marking (537.2.7) Warning label posted in situations where live parts cannot be isolated by the operation of a single device (514.11.1; 5371.2) 	(.....) ✓		
5.23	General condition of wiring system (651.2)	(.....) ✓	<ul style="list-style-type: none"> *For the supply of mobile equipment not exceeding 32 A rating for use outdoors (411.3.3) *For cables concealed in walls at a depth of less than 50 mm (522.6.202) 	(.....) N/A				
5.24	Temperature rating of cable insulation (522.1.1; Table 52.1)	(.....) ✓						
6.0 Final circuits								
6.1	Identification of conductors (514.3)	(.....) ✓						

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

EICR18.3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 11A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part 11B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART 11B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1TP	LIFT 1 RHS	G	C	1	16	16	5	60947-2		100	36	0.42	N/A	N/A	N/A	N/A
2TP	LIFT 2 LHS	G	C	1	16	16	5	60947-2		100	36	0.42	N/A	N/A	N/A	N/A
3TP	BOOSTER PUMP	G	C	1	16	16	5	60947-2		63	36	0.66	N/A	N/A	N/A	N/A
4TP	BOILER PANEL	G	C	1	16	16	5	60947-2		16	36	2.32	N/A	N/A	N/A	N/A
5TP	DB ROOF	G	C	1	25	25	5	60947-2		80	36	0.52	N/A	N/A	N/A	N/A
6TP	PV DB	G	C	1	25	25	5	60947-2		100	36	0.42	N/A	N/A	N/A	N/A
7L1	G-4 LASP	G	C	1	10	10	5	60947-2		80	36	0.52	N/A	N/A	N/A	N/A
7L2	13 -16 LASP	G	C	1	16	16	5	60947-2		80	36	0.52	N/A	N/A	N/A	N/A
7L3	DB CCTV	G	C	1	16	16	5	60947-2		80	36	0.52	N/A	N/A	N/A	N/A
8L1	5-8 LASP	G	C	1	16	16	5	60947-2		80	36	0.52	N/A	N/A	N/A	N/A
8L2	EXTRENAL LIGHTING DB	G	C	1	16	16	5	60947-2		63	36	0.66	N/A	N/A	N/A	N/A
8L3	DB BOILER HOUSE	G	C	1	16	16	5	60947-2		63	36	0.66	N/A	N/A	N/A	N/A
9L1	DB LIFT MOTOR ROOM	G	D	1	16	16	5	60947-2		80	36	0.52	N/A	N/A	N/A	N/A
9L2	9-12 LASP	G	C	1	16	16	5	60947-2		80	36	0.52	N/A	N/A	N/A	N/A
9L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10TP	LANDLORDS METERING	G	E	1	2.5	2.5	5	60947-2		16	36	2.32	N/A	N/A	N/A	N/A
11L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<p>DISTRIBUTION BOARD (DB) DETAILS (complete in every case)</p> <p>DB designation: LANDLORDS DB</p> <p>Location of DB: 1ST FLOOR INTAKE</p> <p>Z_{db}: 0.03 (Ω) I_{pf} at DB†: 13.33 (kA)</p> <p>Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)</p> <p>SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)</p> <p>Status indicator checked (where functionality indicator is present): (N/A)</p>	<p>**SPD Type.</p> <p>Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.</p> <p>Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART 11B), (See Section 534 for further details).</p> <p>Note that not all SPDs have visible functionality indication.</p>	<p>TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</p> <p>Supply to DB is from: GLASGOW SWITCH</p> <p>Overcurrent protective device for the distribution circuit</p> <p>BS (EN): (88-2) Type: (GG) Nominal voltage: (400) V Rating: (200) A No. of phases: (3)</p> <p>Associated RCD (if any)</p> <p>BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms</p>
--	---	---

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

EICR18.3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 11B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part 11A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1TP	N/A	N/A	N/A	0.09	N/A	200	200	500	✓	0.12	N/A	N/A	N/A	N/A
2TP	N/A	N/A	N/A	0.11	N/A	200	200	500	✓	0.14	N/A	N/A	N/A	N/A
3TP	N/A	N/A	N/A	0.30	N/A	200	200	500	✓	0.33	N/A	N/A	N/A	N/A
4TP	N/A	N/A	N/A	0.37	N/A	200	200	500	✓	0.40	N/A	N/A	N/A	N/A
5TP	N/A	N/A	N/A	0.08	N/A	200	200	500	✓	0.13	N/A	N/A	N/A	N/A
6TP	N/A	N/A	N/A	0.10	N/A	200	200	500	✓	0.15	N/A	N/A	N/A	N/A
7L1	N/A	N/A	N/A	0.02	N/A	200	200	500	✓	0.06	N/A	N/A	N/A	N/A
7L2	N/A	N/A	N/A	0.05	N/A	200	200	500	✓	0.09	N/A	N/A	N/A	N/A
7L3	N/A	N/A	N/A	0.05	N/A	200	200	500	✓	0.08	N/A	N/A	N/A	N/A
8L1	N/A	N/A	N/A	0.02	N/A	200	200	500	✓	0.07	N/A	N/A	N/A	N/A
8L2	N/A	N/A	N/A	0.02	N/A	200	200	500	✓	0.07	N/A	N/A	N/A	N/A
8L3	N/A	N/A	N/A	0.10	N/A	200	200	500	✓	0.13	N/A	N/A	N/A	N/A
9L1	N/A	N/A	N/A	0.08	N/A	N/A	N/A	N/A	✓	0.15	N/A	N/A	N/A	N/A
9L2	N/A	N/A	N/A	0.07	N/A	200	200	500	✓	0.10	N/A	N/A	N/A	N/A
9L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10TP	N/A	N/A	N/A	0.30	N/A	N/A	>200	500	✓	0.36	N/A	N/A	N/A	N/A
11L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature:  Date: 04/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live	cpc		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
					(mm ²)	(mm ²)										
1	GROUND FLOOR CORRIDOR LIGHTING	D	B	11	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
2	1st FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
3	2nd FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
4	3rd FLOOR GORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
5	4th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
6	GROUND FLOOR PLANT ROOM LIGHTING	D	B	3	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
7	Gnd to 4th FLOOR STAIRS LIGHTING	D	B	20	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
8	Gnd to 4th FLOOR EXTERNAL MECH RISER LIGHTING	D	B	4	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
9	Gnd to 4th FLOOR RISER SOCKETS	D	B	5	2x2.5	2x2.5	0.4	61009	B	32	10	1.37	61009	B	32	30
10	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11	Gnd FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
12	1st FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
13	2nd FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
14	3rd FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
15	4th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
16	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<p>DISTRIBUTION BOARD (DB) DETAILS (complete in every case)</p> <p>DB designation: G-4 LASP</p> <p>Location of DB: 1ST FLOOR ELECTRICAL RISER</p> <p>Z_{db}: 0.06 (Ω) I_{pf} at DB†: 6.66 (kA)</p> <p>Confirmation of supply polarity: (✓) Phase sequence confirmed†: (N/A)</p> <p>SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)</p> <p>Status indicator checked (where functionality indicator is present): (N/A)</p>	<p>**SPD Type.</p> <p>Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.</p> <p>Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).</p> <p>Note that not all SPDs have visible functionality indication.</p>	<p>TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</p> <p>Supply to DB is from: LANDLORDS DB - 7L1</p> <p>Overcurrent protective device for the distribution circuit</p> <p>BS (EN): (60947-2) Type: (.....) Nominal voltage: (230) V Rating: (80) A No. of phases: (1)</p> <p>Associated RCD (if any)</p> <p>BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms</p>
---	---	--

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**		Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button		
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)		
1	N/A	N/A	N/A	0.42	N/A	>200	>200	500	✓	0.48	N/A	N/A	N/A	N/A	
2	N/A	N/A	N/A	0.50	N/A	>200	>200	500	✓	0.55	N/A	N/A	N/A	N/A	
3	N/A	N/A	N/A	0.62	N/A	>200	>200	500	✓	0.69	N/A	N/A	N/A	N/A	
4	N/A	N/A	N/A	0.52	N/A	>200	>200	500	✓	0.58	N/A	N/A	N/A	N/A	
5	N/A	N/A	N/A	0.66	N/A	>200	>200	500	✓	0.72	N/A	N/A	N/A	N/A	
6	N/A	N/A	N/A	0.56	N/A	>200	>200	500	✓	0.61	N/A	N/A	N/A	N/A	
7	N/A	N/A	N/A	1.29	N/A	>200	>200	500	✓	1.36	N/A	N/A	N/A	N/A	
8	N/A	N/A	N/A	0.71	N/A	>200	>200	500	✓	0.78	N/A	N/A	N/A	N/A	
9	0.29	0.29	0.25	0.15	N/A	>200	>200	500	✓	0.21	19	✓	N/A	N/A	
10	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11	N/A	N/A	N/A	0.40	N/A	>200	>200	500	✓	0.47	N/A	N/A	N/A	N/A	
12	N/A	N/A	N/A	0.42	N/A	>200	>200	500	✓	0.48	N/A	N/A	N/A	N/A	
13	N/A	N/A	N/A	0.42	N/A	>200	>200	500	✓	0.48	N/A	N/A	N/A	N/A	
14	N/A	N/A	N/A	0.36	N/A	>200	>200	500	✓	0.42	N/A	N/A	N/A	N/A	
15	N/A	N/A	N/A	0.45	N/A	>200	>200	500	✓	0.50	N/A	N/A	N/A	N/A	
16	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
17	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
18	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature:  Date: 04/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
					19	FIRE ALARM - DB 1		D	B	1	10	10	0.4	60898	C	40
20	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
21	BIN SHED SPRINKLER SYSTEM	D	B	1	2.5	2.5	0.4	60898	B	20	10	2.19	N/A	N/A	N/A	N/A
22	CONCIERGE SOCKETS	D	B	7	2x2.5	2x2.5	0.4	61009	B	32	10	1.37	61009	B	32	30
23	OLD FIRE ALARM PANEL	D	B	2	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
24	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
25	DOOR ENTRY SYSTEM	D	B	3	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
26	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
27	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
28	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
29	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
30	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
31	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
32	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
33	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
34	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
35	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
36	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<p>DISTRIBUTION BOARD (DB) DETAILS (complete in every case)</p> <p>DB designation: <u>G-4 LASP</u></p> <p>Location of DB: <u>1ST FLOOR ELECTRICAL RISER</u></p> <p>Z_{db}: <u>0.06</u> (Ω) I_{pf} at DB: <u>6.66</u> (kA)</p> <p>Confirmation of supply polarity: (<input checked="" type="checkbox"/>) Phase sequence confirmed†: (<u>N/A</u>)</p> <p>SPD Details** Types: T1 (<u>N/A</u>) T2 (<u>N/A</u>) T3 (<u>N/A</u>) N/A (<u>N/A</u>)</p> <p>Status indicator checked (where functionality indicator is present): (<u>N/A</u>)</p>	<p>**SPD Type.</p> <p>Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.</p> <p>Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).</p> <p>Note that not all SPDs have visible functionality indication.</p>	<p>TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</p> <p>Supply to DB is from: <u>LANDLORDS DB - 7L1</u></p> <p>Overcurrent protective device for the distribution circuit</p> <p>BS (EN): (<u>60947-2</u>) Type: (.....) Nominal voltage: (<u>230</u>) V Rating: (<u>80</u>) A No. of phases: (<u>1</u>)</p> <p>Associated RCD (if any)</p> <p>BS (EN): (<u>N/A</u>) RCD Type: (<u>N/A</u>) I_{Δn}: (<u>N/A</u>) mA No. of poles: (<u>N/A</u>) Operating time: (<u>N/A</u>) ms</p>
--	---	--



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
19	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	LIM	LIM	N/A	N/A	N/A	N/A
20	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
21	N/A	N/A	N/A	0.18	N/A	>200	>200	500	✓	0.25	N/A	N/A	N/A	N/A
22	0.43	0.41	0.38	0.22	N/A	>200	>200	500	✓	0.30	N/A	N/A	N/A	N/A
23	N/A	N/A	N/A	0.26	N/A	>200	>200	500	✓	0.33	N/A	N/A	N/A	N/A
24	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
25	N/A	N/A	N/A	0.20	N/A	>200	>200	500	✓	0.29	N/A	N/A	N/A	N/A
26	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
27	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
28	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
29	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
30	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
31	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
32	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
33	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
34	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
35	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
36	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature: Date: 04/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
---------------------------------	--	---	---	--	--	---------------------------------------	---------------------------------------	-------------------------------------	--------------------

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1	5th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
2	6th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
3	7th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
4	8th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
5	5th to 8th FLOORS STAIRS LIGHTING	D	B	20	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
6	5th to 8th FLOOR MECH RISER LIGHTING	D	B	5	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
7	5th to 8th FLOOR RISER SOCKETS	D	B	4	2x2.5	2x2.5	0.4	61009	B	32	10	1.37	61009	B	32	30
8	5th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
9	6th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
10	7th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
11	8th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
12	FIRE ALARM - DB 2	D	B	1	10	10	0.4	60898	C	40	10	0.55	N/A	N/A	N/A	N/A
13	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	DOOR ENTRY SYSTEM	D	B	3	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
15	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<p>DISTRIBUTION BOARD (DB) DETAILS (complete in every case)</p> <p>DB designation: 5-8 LASP</p> <p>Location of DB: 5TH FLOOR ELECTRICAL RISER</p> <p>Z_{db}: 0.07 (Ω) I_{pf} at DB†: 3.28 (kA)</p> <p>Confirmation of supply polarity: (✓) Phase sequence confirmed†: (N/A)</p> <p>SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)</p> <p>Status indicator checked (where functionality indicator is present): (N/A)</p>	<p>**SPD Type.</p> <p>Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.</p> <p>Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).</p> <p>Note that not all SPDs have visible functionality indication.</p>	<p>TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</p> <p>Supply to DB is from: LANDLORDS DB - 8L1</p> <p>Overcurrent protective device for the distribution circuit</p> <p>BS (EN): (60947-2) Type: (.....) Nominal voltage: (230) V Rating: (80) A No. of phases: (1)</p> <p>Associated RCD (if any)</p> <p>BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms</p>
---	---	--

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1	N/A	N/A	N/A	0.80	N/A	>200	>200	500	✓	0.86	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	0.66	N/A	>200	>200	500	✓	0.73	N/A	N/A	N/A	N/A
3	N/A	N/A	N/A	0.62	N/A	>200	>200	500	✓	0.69	N/A	N/A	N/A	N/A
4	N/A	N/A	N/A	0.71	N/A	>200	>200	500	✓	0.77	N/A	N/A	N/A	N/A
5	N/A	N/A	N/A	1.23	N/A	>200	>200	500	✓	1.30	N/A	N/A	N/A	N/A
6	N/A	N/A	N/A	0.76	N/A	>200	>200	500	✓	0.82	N/A	N/A	N/A	N/A
7	0.33	0.32	0.27	0.16	N/A	>200	>200	500	✓	0.22	21	✓	N/A	N/A
8	N/A	N/A	N/A	0.40	N/A	>200	>200	500	✓	0.48	N/A	N/A	N/A	N/A
9	N/A	N/A	N/A	0.43	N/A	>200	>200	500	✓	0.51	N/A	N/A	N/A	N/A
10	N/A	N/A	N/A	0.40	N/A	>200	>200	500	✓	0.47	N/A	N/A	N/A	N/A
11	N/A	N/A	N/A	0.46	N/A	>200	>200	500	✓	0.53	N/A	N/A	N/A	N/A
12	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	LIM	LIM	N/A	N/A	N/A	N/A
13	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	N/A	N/A	N/A	0.22	N/A	>200	>200	500	✓	0.30	N/A	N/A	N/A	N/A
15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature: Date: 04/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state):
									N/A

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
					1	9th FLOOR CORRIDOR LIGHTING		D	B	7	1.5	1.5	0.4	60898	B	10
2	10th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
3	11th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
4	12th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
5	9th to 12th FLOOR STAIRS LIGHTING	D	B	20	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
6	9th to 12th FLOOR MECH RISER LIGHTING	D	B	4	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
7	9th to 12th FLOOR RISER SOCKETS	D	B	4	2x2.5	2x2.5	0.4	61009	B	32	10	1.37	61009	B	32	30
8	9th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
9	10th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
10	11th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
11	12th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
12	FIRE ALARM - DB 3	D	B	1	10	10	0.4	60898	C	40	10	0.55	N/A	N/A	N/A	N/A
13	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	DOOR ENTRY SYSTEM	D	B	3	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
15	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<p>DISTRIBUTION BOARD (DB) DETAILS (complete in every case)</p> <p>DB designation: 9-12 LASP</p> <p>Location of DB: 9TH FLOOR ELECTRICAL RISER</p> <p>Z_{db}: 0.1 (Ω) I_{pf} at DB†: 2.3 (kA)</p> <p>Confirmation of supply polarity: (✓) Phase sequence confirmed†: (N/A)</p> <p>SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)</p> <p>Status indicator checked (where functionality indicator is present): (N/A)</p>	<p>**SPD Type.</p> <p>Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.</p> <p>Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).</p> <p>Note that not all SPDs have visible functionality indication.</p>	<p>TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</p> <p>Supply to DB is from: LANDLORDS DB - 9L2</p> <p>Overcurrent protective device for the distribution circuit</p> <p>BS (EN): (60947-2) Type: (.....) Nominal voltage: (230) V Rating: (80) A No. of phases: (1)</p> <p>Associated RCD (if any)</p> <p>BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms</p>
--	---	--

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

Original (to the person ordering the work)

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1	N/A	N/A	N/A	0.54	N/A	>200	>200	500	✓	0.63	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	0.68	N/A	>200	>200	500	✓	0.78	N/A	N/A	N/A	N/A
3	N/A	N/A	N/A	0.70	N/A	>200	>200	500	✓	0.81	N/A	N/A	N/A	N/A
4	N/A	N/A	N/A	1.04	N/A	>200	>200	500	✓	1.15	N/A	N/A	N/A	N/A
5	N/A	N/A	N/A	1.16	N/A	>200	>200	500	✓	1.25	N/A	N/A	N/A	N/A
6	N/A	N/A	N/A	0.80	N/A	>200	>200	500	✓	0.89	N/A	N/A	N/A	N/A
7	0.28	0.26	0.26	0.16	N/A	>200	>200	500	✓	0.26	19	✓	N/A	N/A
8	N/A	N/A	N/A	0.37	N/A	>200	>200	500	✓	0.45	N/A	N/A	N/A	N/A
9	N/A	N/A	N/A	0.33	N/A	>200	>200	500	✓	0.42	N/A	N/A	N/A	N/A
10	N/A	N/A	N/A	0.35	N/A	>200	>200	500	✓	0.44	N/A	N/A	N/A	N/A
11	N/A	N/A	N/A	0.45	N/A	>200	>200	500	✓	0.55	N/A	N/A	N/A	N/A
12	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	LIM	LIM	N/A	N/A	N/A	N/A
13	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	N/A	N/A	N/A	0.15	N/A	>200	>200	500	✓	0.26	N/A	N/A	N/A	N/A
15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature:  Date: 07/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1	13th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
2	14th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
3	15th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
4	16th FLOOR CORRIDOR LIGHTING	D	B	7	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
5	13th to 16th FLOOR STAIRS LIGHTING	D	B	20	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
6	13th to 16th FLOOR MECH RISER LIGHTING	D	B	4	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
7	13th to 16th FLOOR RISER SOCKETS	D	B	4	2x2.5	2x2.5	0.4	61009	B	32	10	1.37	61009	B	32	30
8	13th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
9	14th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
10	15th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
11	16th FLOOR METERING SPURS	D	B	30	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
12	FIRE ALARM - DB 4	D	B	1	10	10	0.4	60898	C	40	10	0.55	N/A	N/A	N/A	N/A
13	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	DOOR ENTRY SYSTEM	D	B	3	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
15	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<p>DISTRIBUTION BOARD (DB) DETAILS (complete in every case)</p> <p>DB designation: 13-16LASP</p> <p>Location of DB: 13 FLOOR ELECTRICAL RISER</p> <p>Z_{db}: 0.09 (Ω) I_{pf} at DB†: 2.55 (kA)</p> <p>Confirmation of supply polarity: (✓) Phase sequence confirmed†: (N/A)</p> <p>SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)</p> <p>Status indicator checked (where functionality indicator is present): (N/A)</p>	<p>**SPD Type.</p> <p>Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.</p> <p>Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).</p> <p>Note that not all SPDs have visible functionality indication.</p>	<p>TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</p> <p>Supply to DB is from: LANDLORDS DB - 7L2</p> <p>Overcurrent protective device for the distribution circuit</p> <p>BS (EN): (60947-2) Type: (.....) Nominal voltage: (230) V Rating: (80) A No. of phases: (1)</p> <p>Associated RCD (if any)</p> <p>BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms</p>
---	---	--

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1	N/A	N/A	N/A	0.50	N/A	>200	>200	500	✓	0.61	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	0.66	N/A	>200	>200	500	✓	0.74	N/A	N/A	N/A	N/A
3	N/A	N/A	N/A	0.86	N/A	>200	>200	500	✓	0.96	N/A	N/A	N/A	N/A
4	N/A	N/A	N/A	0.93	N/A	>200	>200	500	✓	1.02	N/A	N/A	N/A	N/A
5	N/A	N/A	N/A	0.90	N/A	>200	>200	500	✓	0.97	N/A	N/A	N/A	N/A
6	N/A	N/A	N/A	0.94	N/A	>200	>200	500	✓	1.02	N/A	N/A	N/A	N/A
7	0.29	0.30	0.29	0.15	N/A	>200	>200	500	✓	0.23	22	✓	N/A	N/A
8	N/A	N/A	N/A	0.36	N/A	>200	>200	500	✓	0.45	N/A	N/A	N/A	N/A
9	N/A	N/A	N/A	0.31	N/A	>200	>200	500	✓	0.42	N/A	N/A	N/A	N/A
10	N/A	N/A	N/A	0.30	N/A	>200	>200	500	✓	0.37	N/A	N/A	N/A	N/A
11	N/A	N/A	N/A	0.35	N/A	>200	>200	500	✓	0.44	N/A	N/A	N/A	N/A
12	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	LIM	LIM	N/A	N/A	N/A	N/A
13	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	N/A	N/A	N/A	0.20	N/A	>200	>200	500	✓	0.28	N/A	N/A	N/A	N/A
15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature:  Date: 07/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state):
									N/A

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
1TP	INVERTER 1	O	E	1	4	4	0.4	60898	B	25	10	1.75	N/A	N/A	N/A	N/A
2TP	INVERTER 2	O	E	1	4	4	0.4	60898	B	25	10	1.75	N/A	N/A	N/A	N/A
3TP	INVERTER 3	O	E	1	4	4	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
4TP	INVERTER 4	O	E	1	4	4	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
5TP	INVERTER 5	O	E	1	4	4	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
6TP	INVERTER 6	O	E	1	4	4	0.4	60898	B	25	10	1.75	N/A	N/A	N/A	N/A
7TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12TP	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)

DB designation: PV DB
 Location of DB: ROOF TANK ROOM
 Z_{db}: 0.15 (Ω) I_{pr} at DB†: 2.66 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
 Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION

Supply to DB is from: LANDLORDS DB - 6TP
 Overcurrent protective device for the distribution circuit
 BS (EN): (60947-2) Type: (.....) Nominal voltage: (400) V Rating: (100) A No. of phases: (3)
 Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**		Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button		
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)		
1TP	N/A	N/A	N/A	0.13	N/A	>200	>200	500	✓	0.28	N/A	N/A	N/A	N/A	
2TP	N/A	N/A	N/A	0.20	N/A	>200	>200	500	✓	0.33	N/A	N/A	N/A	N/A	
3TP	N/A	N/A	N/A	0.17	N/A	>200	>200	500	✓	0.31	N/A	N/A	N/A	N/A	
4TP	N/A	N/A	N/A	0.16	N/A	>200	>200	500	✓	0.30	N/A	N/A	N/A	N/A	
5TP	N/A	N/A	N/A	0.17	N/A	>200	>200	500	✓	0.32	N/A	N/A	N/A	N/A	
6TP	N/A	N/A	N/A	0.17	N/A	>200	>200	500	✓	0.32	N/A	N/A	N/A	N/A	
7TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
11TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
12TP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature:  Date: 08/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): FP 200
---------------------------------	--	---	---	--	--	---------------------------------------	---------------------------------------	-------------------------------------	-----------------------

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live	cpc		BS (EN)	Type	Rating	Short-circuit capacity	Maximum permitted Zs*	BS (EN)	Type	Rating	Operating current, I _{Δn}
					(mm ²)	(mm ²)										
1L1	EXTRENAL LIGHTING	B	B	6	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
1L2	OV SUPPLY	B	B	6	1.5	1.5	0.4	60898	B	20	10	2.19	N/A	N/A	N/A	N/A
1L3	FIRE ALARM (NOT TESTED)	F	E	1	1.5	1.5	0.4	60898	B	20	10	2.19	N/A	N/A	N/A	N/A
2L1	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2L2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2L3	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3L1	LIGHTING	B	B	1	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
3L2	IRS SPUR	B	B	2	2.5	2.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A
3L3	SOCKET	B	B	1	2.5	2.5	0.4	61009	B	16	10	2.73	61009	B	32	30
4L1	LANDLORDS METERING SPUR	B	B	2	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
4L2	LEAK DETECTION / FAN VENT	F	E	1	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A
4L3	ISOLATOR BELOW DB	F	C	1	6	6	0.4	60898	C	40	10	0.55	N/A	N/A	N/A	N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)
 DB designation: DB ROOF
 Location of DB: ROOF TANK ROOM
 Z_{db}: 0.12 (Ω) I_{pf} at DB†: 3.28 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (✓)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
 Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
 Supply to DB is from: LANDLORDS DB - 5TP
Overcurrent protective device for the distribution circuit
 BS (EN): (60947-2) Type: (.....) Nominal voltage: (400) V Rating: (80) A No. of phases: (3)
Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

Original (to the person ordering the work)

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required	
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button		
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)		
1L1	N/A	N/A	N/A	0.72	N/A	>200	>200	500	✓	0.86	N/A	N/A	N/A	N/A	
1L2	N/A	N/A	N/A	0.02	N/A	>200	>200	500	✓	0.15	N/A	N/A	N/A	N/A	
1L3	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	✓	LIM	N/A	N/A	N/A	N/A	
2L1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
2L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3L1	N/A	N/A	N/A	0.30	N/A	>200	>200	500	✓	0.44	N/A	N/A	N/A	N/A	
3L2	N/A	N/A	N/A	0.03	N/A	>200	>200	500	✓	0.15	N/A	N/A	N/A	N/A	
3L3	N/A	N/A	N/A	0.03	N/A	>200	>200	500	✓	0.18	22	✓	N/A	N/A	
4L1	N/A	N/A	N/A	0.06	N/A	>200	>200	500	✓	0.20	N/A	N/A	N/A	N/A	
4L2	N/A	N/A	N/A	0.05	N/A	>200	>200	500	✓	0.18	N/A	N/A	N/A	N/A	
4L3	N/A	N/A	N/A	0.02	N/A	>200	>200	500	✓	0.15	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature: Date: 08/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD				
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)	
					1	LIFT MOTOR ROOM LIGHTING		D	B	4	1.5	1.5	0.4	60898	B	6	10
2	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3	LIFT MOTOR ROOM RCD SOCKETS	D	B	2	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A	
4	WINDCREAST A	D	B	1	1.5	1.5	0.4	60898	B	6	10	7.28	N/A	N/A	N/A	N/A	
5	CAR LIGHTS A	D	B	1	1.5	1.5	0.4	60898	B	6	10	7.28	N/A	N/A	N/A	N/A	
6	CONTROL A	D	B	1	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A	
7	SHAFT LIGHTING SPUR A	D	B	1	1.5	1.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A	
8	WINDCREAST B	D	B	1	2.5	2.5	0.4	60898	B	6	10	7.28	N/A	N/A	N/A	N/A	
9	CAR LIGHTS B	D	B	1	2.5	2.5	0.4	60898	B	6	10	7.28	N/A	N/A	N/A	N/A	
10	CONTROL B	D	B	1	1.5	1.5	0.4	60898	B	10	10	4.37	N/A	N/A	N/A	N/A	
11	SHAFT LIGHTS B	D	B	1	1.5	1.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A	
12	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
13	SERVER CABINET	D	B	1	2.5	2.5	0.4	60898	B	16	10	2.73	N/A	N/A	N/A	N/A	
14	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<p>DISTRIBUTION BOARD (DB) DETAILS (complete in every case)</p> <p>DB designation: LIFT MOTOR ROOM</p> <p>Location of DB: LIFT MOTOR ROOM</p> <p>Z_{db}: 0.15 (Ω) I_{pf} at DB†: 2.1 (kA)</p> <p>Confirmation of supply polarity: (✓) Phase sequence confirmed†: (N/A)</p> <p>SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)</p> <p>Status indicator checked (where functionality indicator is present): (N/A)</p>	<p>**SPD Type.</p> <p>Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.</p> <p>Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).</p> <p>Note that not all SPDs have visible functionality indication.</p>	<p>TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</p> <p>Supply to DB is from: LANDLORDS DB - 9L1</p> <p>Overcurrent protective device for the distribution circuit</p> <p>BS (EN): (60947-2) Type: (.....) Nominal voltage: (230) V Rating: (80) A No. of phases: (1)</p> <p>Associated RCD (if any)</p> <p>BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms</p>
--	---	--

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**	Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)	
1	N/A	N/A	N/A	0.27	N/A	>200	>200	500	✓	0.42	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3	N/A	N/A	N/A	0.08	N/A	>200	>200	500	✓	0.23	19	✓	N/A	N/A
4	N/A	N/A	N/A	0.10	N/A	>200	>200	500	✓	0.25	N/A	N/A	N/A	N/A
5	N/A	N/A	N/A	0.21	N/A	>200	>200	500	✓	0.35	N/A	N/A	N/A	N/A
6	N/A	N/A	N/A	0.20	N/A	>200	>200	500	✓	0.33	N/A	N/A	N/A	N/A
7	N/A	N/A	N/A	0.10	N/A	>200	>200	500	✓	0.26	N/A	N/A	N/A	N/A
8	N/A	N/A	N/A	0.17	N/A	>200	>200	500	✓	0.31	N/A	N/A	N/A	N/A
9	N/A	N/A	N/A	0.15	N/A	>200	>200	500	✓	0.29	N/A	N/A	N/A	N/A
10	N/A	N/A	N/A	0.12	N/A	>200	>200	500	✓	0.27	N/A	N/A	N/A	N/A
11	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
13	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	LIM	LIM	N/A	N/A	N/A	N/A
14	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature: Date: 08/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
---------------------------------	--	---	---	--	--	---------------------------------------	---------------------------------------	-------------------------------------	--------------------

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
					1	EXTRENAL CCTV 1		F	E	2	2.5	2.5	0.4	60898	B	16
2	EXTRENAL CCTV 2	F	E	2	2.5	2.5	0.4	60898	B	16	N/A	2.73	N/A	N/A	N/A	N/A
3	EXTRENAL CCTV 3	F	E	2	2.5	2.5	0.4	60898	B	16	N/A	2.73	N/A	N/A	N/A	N/A
4	CCTV ODD FLOORS	D	B	8	2x2.5	2x2.5	0.4	60898	B	32	N/A	1.37	N/A	N/A	N/A	N/A
5	CCTV EVEN FLOORS	D	B	7	2x2.5	2x2.5	0.4	60898	B	32	N/A	1.37	N/A	N/A	N/A	N/A
6	CCTV GROUND FLOOR	D	B	2	2.5	2.5	0.4	60898	B	20	N/A	2.19	N/A	N/A	N/A	N/A
7	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<p>DISTRIBUTION BOARD (DB) DETAILS (complete in every case)</p> <p>DB designation: <u>CCTV2</u></p> <p>Location of DB: <u>BACK OF FLATS IN CEMICAL STORE</u></p> <p>Z_{db}: <u>0.24</u> (Ω) I_{pf} at DB†: <u>2.87</u> (kA)</p> <p>Confirmation of supply polarity: (<input checked="" type="checkbox"/>) Phase sequence confirmed†: (<u>NA</u>)</p> <p>SPD Details** Types: T1 (<u>N/A</u>) T2 (<u>N/A</u>) T3 (<u>N/A</u>) N/A (<u>N/A</u>)</p> <p>Status indicator checked (where functionality indicator is present): (<u>N/A</u>)</p>	<p>**SPD Type.</p> <p>Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.</p> <p>Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).</p> <p>Note that not all SPDs have visible functionality indication.</p>	<p>TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</p> <p>Supply to DB is from: <u>CCTV 1 - 3</u></p> <p>Overcurrent protective device for the distribution circuit</p> <p>BS (EN): (<u>60898</u>) Type: (<u>B</u>) Nominal voltage: (<u>230</u>) V Rating: (<u>10</u>) A No. of phases: (<u>1</u>)</p> <p>Associated RCD (if any)</p> <p>BS (EN): (<u>N/A</u>) RCD Type: (<u>N/A</u>) I_{Δn}: (<u>N/A</u>) mA No. of poles: (<u>N/A</u>) Operating time: (<u>N/A</u>) ms</p>
--	---	---

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**		Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button		
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)		
1	N/A	N/A	N/A	0.28	N/A	>200	>200	500	✓	0.35	N/A	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	0.30	N/A	>200	>200	500	✓	0.39	N/A	N/A	N/A	N/A	N/A
3	N/A	N/A	N/A	0.26	N/A	>200	>200	500	✓	0.34	N/A	N/A	N/A	N/A	N/A
4	2.17	2.19	2.14	1.08	N/A	>200	>200	500	✓	1.17	N/A	N/A	N/A	N/A	N/A
5	2.10	2.08	2.08	1.04	N/A	>200	>200	500	✓	1.10	N/A	N/A	N/A	N/A	N/A
6	N/A	N/A	N/A	0.23	N/A	>200	>200	500	✓	0.32	N/A	N/A	N/A	N/A	N/A
7	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature:  Date: 09/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state):
									N/A

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
					1	LIGHTING		B	B	6	1.5	1.5	0.4	60898	B	16
2	LIGHTING	B	B	6	1.5	1.5	0.4	60898	B	16	N/A	2.73	N/A	N/A	N/A	N/A
3	SOCKET	G	D	1	2.5	2.5	0.4	61009	B	20	N/A	2.19	N/A	N/A	N/A	N/A
4	110 VOLT TRANSFORMER	B	B	1	2.5	2.5	0.4	60898	B	20	N/A	2.19	N/A	N/A	N/A	N/A
5	SPUR BY PANEL	B	B	1	2.5	2.5	0.4	60898	B	16	N/A	2.73	N/A	N/A	N/A	N/A
6	FIRE ALARM DB	G	D	1	10	10	0.4	60898	B	40	N/A	1.09	N/A	N/A	N/A	N/A
7	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

<p>DISTRIBUTION BOARD (DB) DETAILS (complete in every case)</p> <p>DB designation: <u>BOILER HOUSE</u></p> <p>Location of DB: <u>BOILER HOUSE</u></p> <p>Z_{db}: <u>0.13</u> (Ω) I_{pf} at DB†: <u>1.43</u> (kA)</p> <p>Confirmation of supply polarity: (<input checked="" type="checkbox"/>) Phase sequence confirmed†: (<u>N/A</u>)</p> <p>SPD Details** Types: T1 (<u>N/A</u>) T2 (<u>N/A</u>) T3 (<u>N/A</u>) N/A (<u>N/A</u>)</p> <p>Status indicator checked (where functionality indicator is present): (<u>N/A</u>)</p>	<p>**SPD Type.</p> <p>Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.</p> <p>Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).</p> <p>Note that not all SPDs have visible functionality indication.</p>	<p>TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION</p> <p>Supply to DB is from: <u>LANDLORDS DB - 8L3</u></p> <p>Overcurrent protective device for the distribution circuit</p> <p>BS (EN): (<u>60947-2</u>) Type: (.....) Nominal voltage: (<u>230</u>) V Rating: (<u>63</u>) A No. of phases: (<u>1</u>)</p> <p>Associated RCD (if any)</p> <p>BS (EN): (<u>N/A</u>) RCD Type: (<u>N/A</u>) I_{Δn}: (<u>N/A</u>) mA No. of poles: (<u>N/A</u>) Operating time: (<u>N/A</u>) ms</p>
--	---	--

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**		Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button		
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)		
1	N/A	N/A	N/A	0.42	N/A	>200	>200	500	✓	0.59	N/A	N/A	N/A	N/A	
2	N/A	N/A	N/A	0.50	N/A	>200	>200	500	✓	0.65	N/A	N/A	N/A	N/A	
3	N/A	N/A	N/A	0.10	N/A	>200	>200	500	✓	0.25	9	✓	N/A	N/A	
4	N/A	N/A	N/A	0.05	N/A	>200	>200	500	✓	0.22	N/A	N/A	N/A	N/A	
5	N/A	N/A	N/A	0.06	N/A	>200	>200	500	✓	0.23	N/A	N/A	N/A	N/A	
6	N/A	N/A	N/A	LIM	N/A	LIM	LIM	N/A	LIM	LIM	N/A	N/A	N/A	N/A	
7	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature:  Date: 09/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state):
									N/A

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)

Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Circuit conductor (number & csa)		Max. disconnection time (BS 7671) (s)	Overcurrent protective device					RCD			
					Live (mm ²)	cpc (mm ²)		BS (EN)	Type	Rating (A)	Short-circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Type	Rating (A)	Operating current, I _{Δn} (mA)
					1	PHOTO CELL./CONTACTOR		G	E	2	1.5	1.5	0.4	60898	B	6
2	OUTSIDE LIGHTING	G	E	5	1.5	1.5	0.4	60898	B	6	10	7.28	N/A	N/A	N/A	N/A
3	OUTSIDE LIGHTING	G	E	5	1.5	1.5	0.4	60898	B	6	10	7.28	N/A	N/A	N/A	N/A
4	OUTSIDE LIGHTING	G	E	4	1.5	1.5	0.4	60898	B	6	10	7.28	N/A	N/A	N/A	N/A
5	OUTSIDE LIGHTING	G	E	4	1.5	1.5	0.4	60898	B	6	10	7.28	N/A	N/A	N/A	N/A
6	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8	SPARE	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

DISTRIBUTION BOARD (DB) DETAILS (complete in every case)
 DB designation: EXTRENAL LIGHTING
 Location of DB: 1ST FLOOR ELECTRICAL RISER
 Z_{db}: 0.07 (Ω) I_{pf} at DB†: 3.28 (kA)
 Confirmation of supply polarity: (✓) Phase sequence confirmed†: (NA)
 SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (N/A)
 Status indicator checked (where functionality indicator is present): (N/A)

**SPD Type.
 Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.
 Where T3 devices are installed on a circuit to protect sensitive equipment, enter details in 'Comments' (PART B), (See Section 534 for further details).
 Note that not all SPDs have visible functionality indication.

TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
 Supply to DB is from: LANDLORDS DB - 8L2
Overcurrent protective device for the distribution circuit
 BS (EN): (60947-2) Type: (.....) Nominal voltage: (230) V Rating: (63) A No. of phases: (1)
Associated RCD (if any)
 BS (EN): (N/A) RCD Type: (N/A) I_{Δn}: (N/A) mA No. of poles: (N/A) Operating time: (N/A) ms

Original (to the person ordering the work)



This certificate is not valid if the serial number has been defaced or altered

30476408

ISN18.3c

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)

Circuit number	Continuity (Ω)					Insulation resistance			Polarity (✓)	Max. measured earth fault loop impedance, Z _s (Ω)	RCD		AFDD**		Comments and additional information, where required
	Ring final circuits only (measured end to end)			All circuits (complete at least one column)		Live / Live	Live / Earth	Test voltage DC			Operating time*	Test button	AFDD test button		
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)			(ms)	(✓)	(✓)		
1	N/A	N/A	N/A	0.02	N/A	>200	>200	500	✓	0.09	N/A	N/A	N/A	N/A	
2	N/A	N/A	N/A	1.52	N/A	>200	>200	500	✓	1.61	N/A	N/A	N/A	N/A	
3	N/A	N/A	N/A	0.83	N/A	>200	>200	500	✓	0.91	N/A	N/A	N/A	N/A	
4	N/A	N/A	N/A	0.61	N/A	>200	>200	500	✓	0.70	N/A	N/A	N/A	N/A	
5	N/A	N/A	N/A	1.02	N/A	>200	>200	500	✓	1.08	N/A	N/A	N/A	N/A	
6	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
7	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
8	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Circuits/equipment vulnerable to damage when testing (where applicable): N/A

TESTED BY Name (capitals): PETER KOUSOULOU Position: TEST ENGINEER Signature:  Date: 10/10/2024

TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)					
Multi-function: D100057	Continuity: N/A	Insulation resistance: N/A	Earth fault loop impedance: N/A	Earth electrode resistance: N/A	RCD: N/A

* RCD effectiveness is verified using an alternating current test at rated residual operating current (I_{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.

CODES for Type of wiring	(A) Thermoplastic insulated / sheathed cables	(B) Thermoplastic cables in metallic conduit	(C) Thermoplastic cables in non-metallic conduit	(D) Thermoplastic cables in metallic trunking	(E) Thermoplastic cables in non-metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables	Other (state): N/A
--------------------------	---	--	--	---	---	--------------------------------	--------------------------------	------------------------------	--------------------

Original (to the person ordering the work)

NOTES FOR RECIPIENT

THIS CONDITION REPORT IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE USE

The purpose of periodic inspection is to determine, so far as is reasonably practicable, whether an electrical installation is in a satisfactory condition for continued service. This report provides an assessment of the condition of the electrical installation identified overleaf at the time it was inspected and tested, taking into account the stated extent of the installation and the limitations of the inspection and testing.

This report has been issued in accordance with the national standard for the safety of electrical installations, *BS 7671: 2018* (as amended) – Requirements for Electrical Installations.

The report identifies any damage, deterioration, defects and/or conditions found by the inspector which may give rise to danger (see PART 5), together with any items for which improvement is recommended.

You should have received the report marked 'Original' and the contractor should retain a duplicate. If you were the person ordering this report, but not the owner or user of the installation, you should pass this report, or a full copy of it, including these notes, the schedules and additional pages (if any), immediately to the owner or user of the installation.

This report should be retained in a safe place and shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this report will provide the new user with an assessment of the condition of the electrical installation at the time the periodic inspection was carried out.

For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. NICEIC* recommends that you engage the services of an NICEIC contractor for the inspection. Only an NICEIC contractor is authorised to issue this NICEIC Electrical Installation Condition Report, which has a unique serial number that is traceable to the contractor to which it was supplied by NICEIC.

The recommended date by which the next inspection should be carried out is stated in PART 4 of this report. With the exception of domestic (household) premises, there should also be a notice at or near the main switchboard or distribution board/consumer unit indicating when the next inspection of the installation is due.

This report is intended to be issued only for the purpose of reporting on the condition of an existing electrical installation and must not be issued to certify new electrical installation work including the replacement of a distribution board or consumer unit.

The report consists of at least eight numbered pages. The report is only valid if the Schedule of Items Inspected (PART 9) has been completed to confirm that all relevant inspections have been carried out and the Schedule of Circuit Details (PART 11A) and the Schedule of Test Results (PART 11B) are attached. For installations having more than one distribution board (or consumer unit) or more circuits than can be recorded in PARTS 11A & 11B, one or more additional Schedule of Circuit Details and Schedule of Test Results, should form part of the report. Additional numbered pages may have been provided to permit further relevant information relating to the installation to be recorded. The report is invalid if any of the additional pages, listed in PART 10 are missing.

Where the installation includes a residual current device (RCD) it should be tested every six months by pressing the button marked "T" or "Test". The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions should be followed with respect to test button operation.

Where the installation includes a surge protection device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice.

Where the installation can be supplied by more than one source, such as the public supply and a standby generator or microgenerator, this should be identified in PART 7 Supply Characteristics and Earthing Arrangements, and the Schedules of Circuit Details and Schedule of Test Results (PARTS 11A & 11B) compiled accordingly.

PART 6 (Details and limitations) should identify fully the extent of the installation covered by this report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.

Operational limitations may have been encountered during the inspection such as inability to gain access to parts of the installation or to an item of equipment. The inspector should have noted any such limitations in PART 6. It should be noted that the greater the limitations applying to a report, the less its value from the safety aspect.

A declaration should have been given by the inspector in PART 4 of the report. The declaration must reflect the statement given in PART 3, which summarises the observations and recommendations made in PART 5. Where one or more observations have been made in PART 5, the Classification code given to each by the inspector indicates the degree of urgency with which remedial action needs to be taken to restore the installation to a safe working condition.

Where the inspector has indicated an observation as code C1 (danger present) the safety of those using the installation is at risk. Wherever practicable, items classified as C1 should be made safe on discovery, and it is recommended that a skilled person(s) competent in electrical installation work undertakes the necessary remedial work immediately.

Where the inspector has indicated an observation as code C2 (potentially dangerous) the safety of those using the installation may be at risk, and it is recommended that a skilled person competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.

Where the inspector has indicated that an item requires further investigation (FI), the investigation should be carried out without delay to determine whether danger or potential danger exists. For further guidance on the Classification codes, please see the reverse of page 2.

Where inadequacies in the intake equipment have been observed (Item 1 of PART 9), the person ordering the inspection should inform the distributor and/or supplier as appropriate.

Should the person ordering this report have reason to believe that it does not reasonably reflect the condition of the electrical installation reported on, that person should in the first instance raise the specific concerns in writing with the contractor. If the concerns remain unresolved, the person ordering this report may make a formal complaint to NICEIC, for which purpose a complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

For further information about electrical safety and how NICEIC can help you, visit:

www.niceic.com

** NICEIC is operated by Certsure LLP, a partnership between the Electrical Contractors' Association and the charity, Electrical Safety First. NICEIC maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).*

GUIDANCE FOR RECIPIENTS ON THE CLASSIFICATION CODES

ONLY ONE CLASSIFICATION CODE SHOULD BE GIVEN FOR EACH RECORDED OBSERVATION

Classification code C1 (Danger present)

Where an observation has been given a Classification code C1, the safety of those using the installation is at risk and immediate remedial action is required.

The person responsible for the maintenance of the installation is advised to take action without delay to remedy the observed deficiency in the installation, or to take other appropriate action (such as switching off and isolating the affected part(s) of the installation) to remove the danger. The NICEIC contractor issuing this report will be able to provide further advice.

NICEIC makes available 'Electrical Danger Notification' forms to enable inspectors to record, and then to communicate to the person ordering the report, any dangerous condition discovered.

Classification code C2 (Potentially dangerous)

Classification code C2 indicates that, whilst those using the installation may not be at immediate risk, urgent remedial action is required to remove potential danger. The NICEIC contractor issuing this report will be able to provide further advice.

It is important to note that the recommendation given for the next inspection date in PART 4 of this report is conditional upon all items which have been given a Classification code C1 and code C2 being remedied immediately and as a matter of urgency, respectively.

It would not be reasonable for the inspector to indicate that the installation is in a satisfactory condition if any observation in this report has been given a code C1 or code C2 classification.

Classification code C3 (Improvement recommended)

Where an observation has been given a Classification code C3, the inspection and/or testing has revealed a non-compliance with the current safety standard which, whilst not presenting immediate or potential danger, would result in a significant safety improvement if remedied. Careful consideration should be given to the safety benefits of improving these aspects of the installation. The NICEIC contractor issuing this report will be able to provide further advice.

Code FI (Further investigation required without delay)

It should usually be possible for the inspector to attribute a Classification code to each observation without indicating a need for further investigation.

However, where 'FI' has been entered against an observation the inspector considers that further investigation of that observation is likely to reveal danger or potential danger that, due to the agreed extent or limitations of the inspection and/or testing (entered in PART 6), could not be fully identified at the time.

It would not be appropriate for the inspector to indicate that the installation is in a satisfactory condition if there is reasonable doubt as to whether danger or potential danger exists. Consequently, where the inspector has indicated 'Further investigation required without delay' (FI) the overall assessment of the installation (PART 3) should be marked as 'Unsatisfactory'.

If the inspector has indicated that an observation requires further investigation without delay, the person ordering this report is advised to arrange for the NICEIC contractor issuing the report (or another skilled person or persons competent in such work) to undertake further examination of that aspect of the installation as a matter of urgency, to determine whether or not danger or potential danger exists.

Further information

Further information on the application of Classification codes, primarily aimed at inspectors but of possible interest to persons ordering condition reports, can be found in Electrical Safety First's Best Practice Guide No 4 *Electrical installation condition reporting: Classification Codes for domestic and similar electrical installations*. The guide can be viewed or downloaded free of charge from www.electricalsafetyfirst.org.uk

For further information about electrical safety and how NICEIC can help you, visit
www.niceic.com